

PLUMBING CHECKLIST

Subcontractor _____ **Job Name/No.** _____

Pass	Fail	NA
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

All work must comply with local, state and national plumbing and building codes, even in areas where no local inspection exists.

HOUSE SLAB

- | | | | |
|--------------------------|--------------------------|--------------------------|--|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | All soft copper used under slab. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Ends of copper lines wrapped in poly out 5'. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Condensate drain installed. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Draw sketch on rear of house showing water & sewer stub out locations. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Sewer line stubbed out 5'. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Copper water line stubbed out 5'. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Water check on sewer lines. |

BASEMENT SLAB ROUGH-IN

- | | | | |
|--------------------------|--------------------------|--------------------------|--|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Condensate drain installed. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Plan shows radius & depth of slopes on floor drain(s). |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Draw sketch on rear of house showing water & sewer line stub out locations. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Copper water line stubbed out 5'. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Water check on sewer line - all jobs including counties without inspections. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Sewer lines for upstairs located in a wall (or future wall) or next to an exterior wall. If not, given an explanation: _____ |

CRAWL ROUGH-IN

- | | | | |
|--------------------------|--------------------------|--------------------------|--|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Sewer line stubbed out 5'. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | No poly butylene supply lines are used in the house. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Copper water line stubbed out 5'. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Water check on sewer line - all jobs including counties without inspections. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Washer supply and drain installed in washer box and in wall properly according to code. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Grommet installed in pipes in washer box. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | FHA straps and nail guards installed on plates and studs as required. Checked carefully. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Foam blocks around sewer and water lines as they pass into the attic and crawl space and where they are stubbed out. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Tubs checked for correct color. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Tubs and showers facing correct direction (correct hand). |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Tubs and shower drains hooked up on second story. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Tubs fit tight to the wall. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Copper pipe used on tub spouts and shower heads. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Tub valves properly secured. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Tub checked for damage. Check very carefully. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Tub checked with level for plumb and level. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Studs installed at tub flanges & flanges nailed. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | All framing replaced properly after tub installation. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Shower heads properly secure to blocking in walls. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Supply for commodes at least 6" off floor. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Commode flanges screwed to floor & 5/8" grommet under flanges. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Liquid nail behind all outside spigots. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Check plumbing location on island cabinets. Make sure lines are in the back of the |

- cabinets and in the floor if necessary.
- Check the notching and drilling of floor joists against code requirements. Avoid holes and notching in the center third of the floor joist. Notches in the top and bottom of the floor joist should not exceed 1/6 the depth of the joist (1 1/4" for a 2x8 joist). No notches should be allowed in both the top and bottom 1/3 of the same span. Cantilevered floor joists can not be notched. Holes in joists should be within 2" of the top or bottom of the joist and should not exceed 1/3 the depth of the joist (2 1/2" for a 2x8 joist) Again do not drill into the center third of the joist.
- No wires damage by plumbing installation.
- Blocking behind all water pipes. Pipes securely fastened as required.
- Boots and flanges in place on roof, securely fastened and properly sealed (not by roofer).
- No damage to previous work without permission. _____
Name and date of person authorizing damage to previous work: _____
- Job site cleaned up and shavings and trash removed.

TRIM OUT

- All fixtures in place and secured. If not, explain: _____
- Water is on house and checked out. If not, explain: _____
- Sewer line hooked up. If not, explain: _____
- Toilet set where required.
- Job site cleaned up and boxes and trash disposed of properly.

The Subcontractor understands and accepts responsibility for items on this checklist and verifies these items have been checked and are acceptable. In the event these items are not completed to our satisfaction, the Subcontractor agrees, upon notification to correct these items within 3 working days, or gives "Our Company" the right to correct these item(s) and backcharge the Subcontractor accordingly. I hereby verify that the above items have been checked and are acceptable. I understand that this checklist must be turned in with the invoice in order to receive payment on this job.

Signature _____ Date _____